RETAIL ENERGY CODE

This document is classified as **WHITE**.
Information is for public, unrestricted dissemination and publication.

CHANGE PROPOSAL REPLAN

R0150 – ON SITE AGGREGATION AS A METHOD TO FACILITATE THIRD PARTY ACCESS – BSC P455

DOCUMENT VERSION	V1.0
DATE ISSUED	08/02/2024
DOCUMENT APPROVAL STATUS	APPROVED

RESPONSIBLE COMMITTEE	METERING EXPERT PANEL

CHANGE PATH	SELF GOVERNANCE

DEADLINE FOR ALTERNATIVE CHANGE PROPOSALS	22/03/2024

LEAD CHANGE ANALYST



James Hardy

Click to send an email

020 3922 0757

1 CHANGE OVERVIEW

Following a modification proposal to the Balancing and Settlement Code (BSC) to allow on-site aggregation as a method for third party access on private networks, the Code Manager is required to amend the REC to place a requirement on the Meter Equipment Managers (MEMs) appointed by the boundary points Electricity Supplier, to rectify any faults found with the submeters used in the on-site aggregation methodology.

2 CHANGE PLAN UPDATE

As noted in Dependency R0150.CPP.D001 in the original Change Proposal Plan, this is a cross code amendment with the BSC, where the REC is the not the lead code. As such, the timescales and change proposal plans are aligning with, and are dependent upon, the BSC schedule and this being maintained.

There has been a change in the BSC Schedule, with the Workgroup to refine a solution and the Consultation no longer scheduled for February. The REC cannot proceed with the Preliminary Change Report (PCR), or the Consultation, until the BSC has decided upon any possible refinements to the solution. The Consultations for the BSC Modification P455 and R0150 will need to be aligned. Consequently, the REC's Change Proposal Plan for R0150 has been updated as detailed in the below table to align with the P455 schedule.

There are no changes to the Solution Development and Party Impact Assessment periods as these have been completed in line with the original milestones.

The PCR will now be issued alongside the 15 Working Day Consultation (as agreed at Change Panel on 06 February 2024) on 22 March 2024, closing on 16 April 2024.

The Final Change Report will then be issued on 26 April 2024 for Responsible Committee Decision on 08 May 2024.

RETAIL ENERGY CODE

KEY MILESTONES

	ORIGINAL PLAN DATES		REVISED PLAN DATES	
	FROM	TO	FROM	TO
SOLUTION ANALYSIS AND DEVELOPMENT	28/06/2023	13/12/2023	Completed	Completed
PARTY IMPACT ASSESSMENT	15/12/2023	15/01/2024	Completed	Completed
PRELIMINARY CHANGE REPORT AND CONSULTATION ISSUED	16/02/2024	16/02/2024	**22/03/2024**	**22/03/2024**
CONSULTATION	16/02/2024	01/03/2024	**22/03/2024**	**16/04/2024**
FINAL CHANGE REPORT ISSUED	28/03/2024	28/03/2024	**26/04/2024**	**26/04/2024**
RESPONSIBLE COMMITTEE DECISION	10/04/2024	10/04/2024	**08/05/2024**	**08/05/2024**
APPEAL WINDOW CLOSURE	24/04/2024	24/04/2024	**22/05/2024**	**22/05/2024**

3 COMMITTEE ACTIONS

Committee Members are invited to take the following actions:

- **REVIEW** the proposed plan extension milestones for R0150
- **APPROVE** the proposed plan extension milestones for R0150